

Auburn University Construction Project Update June 2012

Small Animal Teaching Hospital Phase II

Construction Cost: \$47 million. This project is on schedule and within budget. The project is currently 4 percent complete and has a substantial completion date of September 2014. Excavation for the terrace level continues towards Wire Road. One of two tower cranes has been erected and foundation construction has commenced for this lower level. Underground utilities are being installed. A new client equine drop-off/pick-up area is being coordinated and built for the Large Animal Hospital.



Aerial Photo of Small Animal Teaching Hospital Phase II



Small Animal Teaching Hospital Phase II Foundation Work

Auburn University Construction Project Update June 2012

Center for Advanced Science Innovation and Commerce (CASIC) Building

Construction Cost: \$19.6 million. This project is on schedule and within budget. The project is currently 12 percent complete and has a substantial completion date of July 2013. Currently, the building columns and concrete slab for the top attic level are being installed. In addition, underground utility work is being completed outside of the building footprint.



Rendering of Center for Advanced Science Innovation and Commerce (CASIC) Building



Center for Advanced Science Innovation and Commerce (CASIC) Building – View Looking South

Auburn University Construction Project Update June 2012

AU Recreation & Wellness Center

Construction Cost: \$53 million. This project is on schedule and within budget. The project is 63 percent complete and has a substantial completion date of May 2013. The exterior elevations are currently being covered with precast panels, brick, and window framing systems and are approximately 90 percent complete. This protection from the weather will allow the installation of interior finishes to begin within a few weeks. Interior mechanical, electrical, and plumbing installations are well underway and interior wall framing has begun. Primary electrical power to the building is scheduled to be online July 6, 2012. The courtyard area concrete work is complete as well as all major foundation work for the tower and climbing wall.



Aerial Photo of AU Recreation & Wellness Center

Auburn University Construction Project Update June 2012



AU Recreation & Wellness Center
Construction of Cardio Fitness Loft



AU Recreation & Wellness Center – View Looking South

Auburn University Construction Project Update June 2012

College of Education, Department of Kinesiology Facility

Construction Cost: \$16.3 million. This project is on schedule and within budget. The project is 42 percent complete and has a substantial completion date of March 2013. Concrete slabs are nearing completion. Layout, framing, and exterior sheathing for the building have begun on the north and east sides, with pre-cast being installed on the east side. The interior wall layout and framing have begun on the upper level and continues on the lower floors. The mechanical, electrical, and plumbing located overhead has commenced on the upper level.



College of Education, Department of Kinesiology Facility - View Looking Southeast



College of Education, Department of Kinesiology Facility – View Looking North

Auburn University Construction Project Update June 2012

Student Residence Hall at West Samford Avenue and South Donahue Drive

Construction Cost: \$51 million. This project is on schedule and within budget. The overall project is 19 percent complete and has a substantial completion date of June 2013. Foundation installations are 95 percent complete with only punch list items remaining. The concrete frame is 25 percent complete and scheduled to be complete late September 2012. All slab on grade and elevated concrete deck rough-in activities are ongoing. Exterior framing and sheathing is scheduled to begin late June 2012.



Student Residence Hall at West Samford Avenue and South Donahue Drive
View Looking Southeast



Student Residence Hall at West Samford Avenue and South Donahue Drive
View Looking West

Auburn University Construction Project Update June 2012

Biggio Drive Parking Facility

Construction Cost: \$8 million. This project is on schedule and within budget. The overall project is 28 percent complete and has a substantial completion date of March 2013. Mass grading operations are 95 percent complete with more than 50,000 cubic yards of soil removed from the site. Foundation installations are 30 percent complete and scheduled to be complete by late July 2012.



Rendering of Biggio Drive Parking Facility Building



Biggio Drive Parking Facility Project Site
View Looking Northwest

Auburn University Construction Project Update June 2012

Lowder Business Building Exterior Brick Replacement

Construction Cost: \$5.6 million. This project is currently 28 percent complete and has a completion date of February 2013. The demolition phase of the project is about 45 percent complete overall and “new masonry” installation is approximately 25 percent complete while installation of the new waterproofing and new masonry continues as scheduled in phases around the building. The demolition of the structural window wall is complete. The individual window replacement is complete on the north (front) and west elevations. The work at the dome atop the building is complete



Lowder Business Building - North Elevation Repair Work



Lowder Business Building – Classroom – View Looking East

Auburn University Construction Project Update June 2012

Auburn University Montgomery Wellness Center

Construction cost \$16.1 million. The project is on schedule and within budget. The project is currently 92 percent complete and has a substantial completion date of July 2012. The exterior glass wall installation is 95 percent complete. Final painting, cabinet work, and other interior finishes are well underway. The floor installation of the gym and elevated running track has begun. The tile installation for the main pool and spa is complete. Landscape, irrigation, and the exterior volleyball court have all commenced.



Auburn University Montgomery Wellness Center – View Looking South



Outdoor Spa



Indoor Pool

Auburn University Construction Project Update

April 2012

Auburn University Montgomery New Residence Hall

Construction cost \$28 million. This project is on schedule and within budget. The project is 18 percent complete and has a substantial completion date of July 2013. All the foundations are complete and all of the vertical concrete columns for the first floor have been poured. Level 2A elevated concrete slab has been poured and the remainder of the second floor concrete slab will be complete in the next two weeks. The vertical concrete columns on the second floor are well underway.



Auburn University Montgomery Residence Hall Site Work – View Looking East



Auburn University Montgomery Residence Hall Site Work – View Looking South