

Auburn University Construction Project Update

April 2011

Office of Information Technology (OIT):

Construction Cost: \$12.0 million. The project was completed on schedule and within budget. The OIT building achieved Substantial Completion on February 17, 2011. The OIT staff was relocated to the new building in March 2011. Landscaping remains to be completed.



OIT - West Side



OIT - Southwest Corner

Auburn University Construction Project Update April 2011



OIT - Server Room



OIT - Main Entry

Auburn University Construction Project Update April 2011

South Quad Multimodal Facility:

Construction Cost: \$7.0 million. The project is on schedule and within budget. The project is currently 95% complete and has a Substantial Completion date at the end of April, 2011. The brick and precast installation on the Parking Services office has been completed and the stair towers will be complete by mid April. Interior work is progressing well and is nearly complete. Final inspections are scheduled for the last week of April. The facility will be ready for parking cars by early May 2011. Parking Services will occupy their new offices during May 2011.



South Quad Multimodal Facility - West Side

Auburn University Construction Project Update April 2011



South Quad Multimodal Facility - Parking Services Office – South Side



South Quad Multimodal Facility - Parking Services Office – Southeast

Auburn University Construction Project Update April 2011

Transportation and Technology Center (TTC), Phase II:

Construction cost: \$37.8 million. The project is on schedule and within budget. The project is currently 83% complete and has a Substantial Completion date of August 2011. On the exterior, concrete retaining walls are 60% complete and concrete paving is 15% complete. Interior finish work is underway and has progressed well in both buildings.



Shelby Center Complex Aerial View

Auburn University Construction Project Update April 2011



Building G - North Side



Building F - South Side

Auburn University Construction Project Update April 2011



Plaza Area Between Buildings F & G - Looking North



Plaza Area Between Buildings F & G - Looking South

Auburn University Construction Project Update April 2011



Building G - 1st Floor Gallery



Building G - 3rd Floor Lab

Auburn University Construction Project Update April 2011

Aquatics Resource Center:

Construction Cost: \$6.96 million. The project is on schedule and within budget. The project is currently 88% complete and has a Substantial Completion date of June 2011. All interior work should finish by the end of April with only cleaning and final inspections to be completed starting in May. On the exterior, the final site grading and seeding and construction of sidewalks and gravel traffic areas will start in late April and finish in May. The College of Agriculture plans to occupy the facility in the Summer 2011.



Administrative and Lab Buildings - North side

Auburn University Construction Project Update April 2011



Administration Building - View of Main Lobby



Lab Building - Open Wet Lab Area

Auburn University Construction Project Update April 2011

Small Animal Teaching Hospital (Phase 1):

Construction Cost: \$8.65 million. Phase 1 consists of constructing an addition to the Overton-Rudd Auditorium to expand both classroom and lecture hall capacity. Phase 1 also consists of adding a Large Animal Research Lab to replace laboratory space that will be demolished later in the project. Phase 1 of the project is on schedule and within budget. The project is currently 19% complete and has a Substantial Completion date of January 2012. Foundation walls and underground piping are being installed for the classroom addition, and the research lab building floor slab will be poured on April 15th.



New Classroom Addition Will Attach to Overton-Rudd (building pictured on the left) – East View



Research Lab Building - Southeast View

Auburn University Construction Project Update April 2011

Multi-Sport Indoor Practice Facility:

Construction cost: \$12.6 Million. The project is on schedule and within budget. The project is currently 50% complete and has a Substantial Completion date of July 2011. The metal building structure is complete and roof installation is underway. The installation of the brick/precast veneer is complete. Translucent Panel (window) installation is on-going. The grading and related work to replace the sub-drainage system, irrigation, and sod on the exterior fields will begin in May 2011. The interior synthetic turf installation will begin in June 2011. The Auburn University Athletic Department is planning to occupy the new facility in August 2011.



Multi-Sport Indoor Practice Facility - Southwest Corner



Multi-Sport Indoor Practice Facility – North Side

Auburn University Construction Project Update April 2011



Multi-Sport Indoor Practice Facility - Northwest Corner



Multi-Sport Indoor Practice Facility - Interior View Looking East